



March 12, 2018

Facilities

Capital Improvement Program Report

July 1, 2017 – December 31, 2017

Minnesota State



MINNESOTA STATE

Finance Division

DATE: March 12, 2018

TO: Jay Cowles, Chair, Finance and Facilities Committee

FROM: Laura M. King *lme*
Vice Chancellor – Chief Financial Officer

SUBJECT: **Capital Improvement Program Report**

Attached is the semi-annual Capital Improvement Program (CIP) Report for the period of July 1, 2017 through December 31, 2017.

It is also available online at <http://www.mnscu.edu/system/finance/facilities/design-construction/cip/index.html>.

Please let me know if you have any questions.

Email Copy to: Board of Trustees
Devinder Malhotra
Leadership Council

TABLE OF CONTENTS

EXECUTIVE SUMMARY	2
PREFACE	3
SECTION 1 BACKGROUND	
Project Delivery Methods	4
Enterprise Project Management System	5
List of Contracts over One Million Dollars	6
List of Projects that Reached Substantial Completion	7
List of Completed Projects.....	8
SECTION 2 PROGRAM SUMMARIES	
General Obligation (GO) Bond Fund Capital Program Program Summary.....	9
Project List	10-13
General Obligation (GO) Bond Fund Higher Education Asset Preservation and Replacement (HEAPR) Program Program Summary.....	14
Revenue Fund Program Program Summary.....	15
Project List	16-17
Guaranteed Energy Savings Program Program Summary.....	18
Project List	19
Other Funding Program Program Summary.....	20
SECTION 3 PROJECT SUMMARIES	
Appendix	21
Individual GO Bond Fund Capital, Revenue Fund and Guaranteed Energy Savings Program Project Summaries Arranged Alphabetical by College/University	

EXECUTIVE SUMMARY

As of December 31, 2017, there is \$236.0 million in major capital projects active in either design, construction or closeout at colleges and universities of Minnesota State. This amount has decreased by \$51.4 million from the last CIP Report mainly attributed to a drop in Revenue Fund projects. There are five primary funding sources for capital improvements to college and university facilities.

General Obligation (GO) Bond Fund Capital Program fund amount decreased from last reporting period by \$1.0 million.

\$161.7 million 68.5% of all project funding

General Obligation (GO) Bond Fund Higher Education Asset Preservation and Replacement (HEAPR) Program fund amount decreased from last reporting period by \$4.9 million.

\$14.4 million 6.1% of all project funding

Revenue Fund Program fund amount has decreased by \$41.7 million since last reporting period.

\$30.0 million 12.7 % of all project funding


Guaranteed Energy Savings Program (GESP) fund amount has stayed the same from last reporting period.

\$9.9 million 4% of all project funding

Other funding augments the scope of capital projects through private donations, federal and state grants, campus general operating funds and revenue reserves, and does not include projects funded solely with campus funds. This funding amount decreased from last reporting period by \$3.8 million.

\$20.0 million 8% of all project funding

Capital Project Funding Sources



PREFACE

This Capital Improvement Program (CIP) report summarizes the status of Minnesota State funded major capital projects under design and/or construction during the period July 1, 2017 through December 31, 2017. The next CIP reporting period is January 1, 2018 through June 30, 2018. This report is broken into three sections.

Section 1 Background begins with an overview of project delivery methods, followed by the enterprise project management system summary. Next, are lists of the contracts over one million dollars executed during this reporting period. A new feature added to this report is a list of projects that reached substantial completion during this reporting period,

Section 2 Program Summaries provide background and financial updates based on five types of funding sources:

- GO Bond Fund capital projects
- GO Bond Fund HEAPR projects
- Revenue Fund projects
- Guaranteed Energy Savings Program projects
- Other funded projects

The financial tables within each of the five program summaries includes total appropriation, number of projects (except Other Funding Program) and financial status. Financial definitions in these tables are as follows:

- “Encumbrance Percentage” identifies the percentage of the total appropriation that is encumbered and not spent in relation to the total project appropriation
- “Spent Percentage” identifies the percentage of the total appropriation that is encumbered and spent in ISRS in relation to the total project appropriation
- “Free Balance Percentage” identifies the percentage of the total appropriation that is not encumbered or spent in ISRS in relation to the total project appropriation

The overview for the GO Bond Fund Capital Program, Revenue Fund Program and Guaranteed Energy Savings Program includes a list of projects active during this reporting period with their status. A feature in this report is the financial and construction/change order status for projects managed in the e-Builder project management system.

Section 3 Project Summary includes 21 individual reports for the GO Bond Fund Capital Program, Revenue Fund Program and Guaranteed Energy Savings Program projects. These project summaries are at the end of this report arranged in alphabetical order by institution. The two page layout per project allows the sheet to be pulled out for stand-alone project information reference. This format is identical to the Capital Improvement Program Summaries (CIPS), which are updated monthly and available at <http://minnstate.edu/system/finance/facilities/design-construction/cip/index.html>.

SECTION 1 BACKGROUND

Project Delivery Methods

Design/Bid/Build (D/B/B) is the traditional delivery method used for the majority of Minnesota State projects. Using this method, the lowest responsible bidder is awarded the project. To promote easy access of bid documents, along with bid results, electronic files are posted at Minnesota State Construction Bid Opportunities on Quest CDN interface at http://qap.questcdn.com/qap/projects/prj_browse/ipp_browse_grid.html?projType=&group=70464&provider=70464.

Construction Manager at Risk (CM@r) continues to gain popularity as an alternate delivery method to reduce risk for Minnesota State on large complex projects. CM@r allows the construction manager, similar role as general contractor, to be selected during the early design phase. As defined by Minnesota Statute 16C.34, the selection is based on a two-step process of qualifications and fees. After the Guaranteed Maximum Price (GMP) is established in the design development phase, bid documents are completed and issued to subcontractors that were pre-qualified by the construction manager.


Although there is additional work up front for the selection of the construction manager, the benefits of their involvement in the design phase makes this method preferable to use on some of our significant capital projects. Since CM@r was implemented in 2012, there are 36 projects that used this delivery method with the construction amount totaling \$500 million. This report includes 10 projects in design, construction or closeout; which composes almost half the active projects.

Guaranteed Energy Savings Program (GESp) is an alternative means for financing and delivering energy efficiency, renewable energy and facilities renewal projects. Additional detail of program is covered later in this report.

Enterprise Project Management System

“e-Builder” has been the system’s project management platform since 2013. Effective January 2016, all new projects were required to be managed in e-Builder. At the end of this reporting period, project amounts totaled \$222 million, which is an increase of \$63 million.

The 221 total projects managed in e-Builder is an increase of 10.5% from previous reporting period.



In this report, pie charts generated by e-Builder were added to the Capital Project List for the GO Bond Fund Capital Program, Revenue Fund Program and Guaranteed Energy Savings Program. The two pie charts indicate the project financial status and the construction contract/change order status for projects managed in e-Builder. The definitions in these two pie charts are as follows:

Project Financial Status

- “Encumbrance Percentage” identifies the percentage of the total appropriation that is encumbered and not spent in relation to the total project appropriation
- “Spent Percentage” identifies the percentage to the total appropriation that is encumbered and spent in ISRS in relation to the total project appropriation
- “Free Balance Percentage” identifies the percentage of the total appropriation that is not encumbered or spent in ISRS in relation to the total project appropriation

Construction Contract

- “Original Contract Percentage” identifies the percentage of the original construction contract in relation to the total contract total contract including change orders.
- “Change Order Percentage” identifies the percentage of the change orders in relation to the total contract total contract

List of Contracts over One Million Dollars Funded with Campus Resources

There was one contract greater than one million dollars executed in this reporting period with campus resources.

College/University	Project Name	Contract Type & Amount Vendor Name
St. Cloud Technical and Community College	Bookstore & Coffee Shop	Construction \$1,085,138 Gopher State Contractors, Inc.

List of Contracts over One Million Dollars Funded with GO bond fund, HEAPR and Revenue fund

One contract greater than one million dollars was executed in this reporting period funded by the Revenue bond fund. There were no contracts greater than one million dollars executed by GO bond fund or HEAPR. The contract approval was part of the Board’s overall program approval prior to the legislative appropriation.

College/University	Project Name	Contract Type & Amount Vendor Name
Minnesota State University Moorhead	East Snarr Renovation	Construction \$6,350,100 McGough Construction Company, Inc.

List of Projects that Reached Substantial Completion

Substantial completion is a key milestone date whereby the contractor releases the construction site to colleges and universities to use for its intended purpose. This date correlates with Occupancy Permit received from the building code official and is the starting date for the one year warranty period required in construction contracts.

The Punchlist identifying the outstanding work is attached to the substantial completion certificate that the contractor, architect/engineer and campus project manager sign. This list of outstanding work is required to be completed prior to final completion of construction work.

Closeout Phase is defined as the period of time after Substantial Completion and prior to Project Completion. Besides completing punchlist items for construction, this phase often includes completion of Percent for Art and furniture installation.

The following six capital projects reached substantial completion during this reporting period from July 1, 2017 – December 31, 2017. They were in Closeout Phase as of December 31, 2017.

College/University	Project Name	Substantial Completion Date
Dakota Country Technical College	Transportation and Emerging Technical Lab Renovation – Phase 2C	August 2017
Minnesota State University Moorhead	South Snarr	July 2017
Minnesota West Community and Technical College, Jackson	Geothermal; HVAC System	August 2017
Minnesota West Community and Technical College, Jackson	Powerline Technician Training Facility	July 2017
NHED- Vermilion Community College	Student Housing	July 2017
Winona State University	Education Village – Phase 1	November 2017

List of Completed Projects

Projects are considered completed after any of these events occur:

- Construction is completed and all funds are spent
- Remaining fund balance is transferred to HEAPR project(s) at that campus
- Funds sunset and are returned to State's General Fund.

The following six capital projects were completed during this reporting period from July 1, 2017 – December 31, 2017. Because these projects were not active as of December 31, 2017, they are not included in Project Summaries in the Appendix at the end of this report.

College/University	Project Name
Anoka Technical College	Manufacturing and Automotive technical Lab Renovation
Bemidji State University	Memorial/Decker Renovation and Sanford Hall Demolition
Minnesota State Community and Technical College	Moorhead Transportation Center Addition, Renovation and Demolition
Minnesota West Community and Technical College, Jackson	Powerline Technician Training Facility
Metropolitan State University	Student Center
Minnesota State University Moorhead	Comstock Memorial Union Addition and Renovation

SECTION 2 PROGRAM SUMMARIES

General Obligation (GO) Bond Fund Capital Program Summary

General Obligation (GO) bonds provide funding for the majority of capital projects on Minnesota State campuses and can be used to acquire, construct, renovate and demolish academic facilities. These bonds are an obligation of the state and backed by the full faith and credit of the State of Minnesota. They are typically issued for 20 years. The state requires higher education systems to pay one-third the cost of debt service of the bonds associated with these major capital projects. Historically for Minnesota State, the one-third debt service was split between the campus and the system with each paying one-sixth of the overall debt service. Beginning in 2018, the campus will be responsible for the entire one-third debt service on new projects. Supplemental funding for these major capital projects may come from private donors, federal and state grants, and campus general operating funds.

GO Bond Funds for seven projects totaling \$67,325,000 were appropriated May 30, 2017. During this reporting period, project delegations were issued and initial contracts were executed, primarily for design services

GO Bond Fund Capital Program Financial Spending Table for 2002-2017 Appropriations

Year	Appropriation Amount	Number of Projects	Encumbrance Percentage	Spent Percentage	Free Balance Percentage
2002	\$98,847,000	11	100%	100%	0%
2003	\$59,615,000	18	100%	100%	0%
2005	\$172,864,465	75	100%	100%	0%
2006	\$162,211,711	46	100%	100%	0%
2008	\$181,125,090	45	100%	100%	0%
2009	\$1,767,550	2	100%	100%	0%
2010	\$52,416,971	17	100%	100%	0%
2010C	\$1,952,029	12	100%	100%	0%
2011	\$101,118,887	7	100%	100%	0%
2011C	\$467,113	3	100%	100%	0%
2012	\$108,793,754	22	100%	100%	0%
2012C	\$3,332,246	17	100%	100%	0%
2014	\$116,117,205	25	100%	98%	0%
2014C	\$1,194,795	7	6%	16%	78%
2015	\$31,943,000	5	3.15%	91%	5.81%
2017	\$67,325,000	7	35.5%	1.13%	26.68%

Note: "C" indication after year identifies GO funds converted to HEAPR

Higher Education Asset Preservation and Repair (HEAPR) is also funded out of GO bond proceeds, but the state carries the entire cost of the debt service. The HEAPR Program is covered in greater detail in the next section.

General Obligation (GO) Bond Fund Capital Project List

The following is a list of 15 General Obligation bond fund capital projects that were active during this reporting period of June 1, 2017 – December 31, 2017. Status of each project as of December 31, 2017 is noted. For projects managed in e-Builder, the project financial status and the construction contract/change order status are illustrated in the pie charts.


At the end of this report is an Appendix with individual project summaries (two-page pull out sheets) arranged alphabetically by college and university. The two-page, front-to-back project layout allows the sheet to be pulled out for stand-alone project information reference.

Minnesota State College/University

Campus/Project	Status
----------------	--------


Bemidji State University

Academic Learning Center, Campus Renovation and Hagg Sauer	<i>Design on hold</i>
--	-----------------------



Dakota County Technical College

Transportation and Emerging Technical Lab Renovation – Phase 2C	<i>Closeout</i>
---	-----------------




Minnesota State Community and Technical College

Fergus Falls Center for Student and Workforce Success	<i>A/E Selection Raising matching funds</i>
---	---

Minnesota State Community and Technical College

Wadena Library and Student Development Renovation

Schematic Design



Minnesota State University, Mankato


Clinical Science Facility -Phase 1 New Construction
-Phase 2 Renovation

Completed Design

Minnesota West Community Technical College

Canby Englund Hall HVAC Upgrades


Closeout



Minnesota West Community Technical College


Jackson Powerline Technician Training Facility

Closeout




NHED-Hibbing Community College
Campus Renovation and Rightsizing

Construction



Northland Community and Technical College
East Grand Forks Laboratory Renovation

Design




Northland Community and Technical College
Thief River Falls Aviation Maintenance Facility Addition
and Demolition

Closeout



Rochester Community and Technical College
Memorial and Plaza Halls Demolition Design and Renovation


Design on hold



Saint Paul College

Health and Science Alliance Center Addition


Closeout



South Central College

STEM and Healthcare Renovation


Design



St. Cloud State University

Student Health and Academic Renovation, Eastman Hall


Bidding/Award



Winona State University

Education Village -Phase I Renovation
-Phase II Renovation and Addition

*Construction
Design Development*



**General Obligation (GO) Bond Fund
Higher Education Asset Preservation and Replacement (HEAPR)
Program Summary**

HEAPR funds are provided through GO bonding and are allocated to campuses to perform repair and replacement of major building systems. As required by Minnesota Statute 135A.046, capital budget expenditures for HEAPR projects must be for one or more of the following: code compliance including health and safety, Americans with Disabilities Act requirements, hazardous material abatement, access improvement, air quality improvement, building energy efficiency improvements using current best practices, building or infrastructure repairs necessary to preserve the interior and exterior of existing buildings, or renewal to support the existing programmatic mission of the campuses.

HEAPR funds were appropriated May 30, 2017. At the end of this reporting period on December 31, 2017, 22 projects were delegated to Presidents.

HEAPR Program Financial Spending Table for 2002-2017 Appropriations

Year	Appropriation Amount	Number of Projects	Encumbrance Percentage	Spent Percentage	Free Balance Percentage
2002	\$59,999,254	171	100%	100%	0%
2003	\$101,000	1	100%	100%	0%
2005	\$41,500,000	80	100%	100%	0%
2006	\$40,153,878	101	100%	100%	0%
2008	\$59,599,910	137	100%	100%	0%
2009	\$40,000,000	159	100%	100%	0%
2010	\$52,000,000	154	100%	100%	0%
2010C	\$1,952,029	12	100%	100%	0%
2011	\$30,000,000	132	100%	100%	0%
2011C	\$467,113	3	100%	100%	0%
2012	\$20,000,000	70	100%	100%	0%
2012C	\$3,332,246	17	100%	100%	0%
2014	\$42,300,278	83	99%	99%	1%
2014C	\$1,194,795	7	6%	16%	78%
2017	\$5,756,927	22	36%	16%	39%

Note: "C" indication after year identifies GO funds converted to HEAPR

**Revenue Fund
Program Summary**

The Board of Trustees of the Minnesota State maintains statutory authority to issue revenue bonds to provide funding for construction, renovation, and renewal of Revenue Fund facilities. Revenue Fund facilities include, but are not limited to, residence halls, student unions, health and wellness centers, recreational facilities, and parking structures. Both colleges and universities can participate in the Revenue Fund.

Debt obligations of the Revenue Fund, unlike capital appropriations for academic facilities, are backed solely by the revenue generated from the physical assets in the Revenue Fund and are not debt obligations of the State of Minnesota.

Supplemental funding for these major capital projects may come from private donors, federal and state grants, and campus general operating funds.

Revenue Fund Financial Spending Table for 2002-2017

Year	Appropriation Amount	Number of Projects	Encumbrance Percentage	Spent Percentage	Free Balance Percentage
2002	\$36,275,000	14	102.0%	102.0%	0%
2005	\$45,320,000	6	112.0%	112.0%	0%
2007	\$43,070,000	4	103.7%	103.7%	0%
2008	\$41,020,000	3	100.7%	100.7%	0%
2009	\$35,810,000	6	100.2%	100.2%	0%
2011 A&B	\$85,800,000	10	100.2%	100.2%	0%
2011 C	\$12,000,000	1	100.1%	100.1%	0%
2013	\$60,483,135	7	99.0%	99.0%	1.0%
2015	\$45,642,106	4	99.0%	99.0%	1.0%
2017	\$9,280,000	1	75.0%	3.00%	25.0%

Note: The final percentage of expenditures will always be greater than 100% due to accruing investment interest.

Revenue Fund Program Project List

The following is a list of five Revenue Fund Program Projects that were active during this reporting period of July 1, 2017 – December 31, 2017. The status of each project as of December 31, 2017 is noted. For projects managed in e-Builder, the project financial status and the construction contract/change order status are illustrated in the pie charts.

At the end of this report is an Appendix with individual project summaries (two-page pull out sheets) arranged alphabetically by college and university. The two-page, front-to-back project layout allows the sheet to be pulled out for stand-alone project information reference.

Minnesota State College/University Campus/Project

Status

Metropolitan State University
St. Paul Parking Ramp

Closeout

Minnesota State University, Mankato
Dining Services Building

Closeout

Minnesota State University Moorhead
Snarr Hall East Renovation

Construction




Minnesota State College/University
Campus/Project

Status .


Minnesota State University Moorhead
Snarr Hall South Renovation

Closeout



NHED-Vermilion Community College
Student Housing

Closeout



Guarantee Energy Savings Program Program Summary

Guaranteed Energy Savings Program (GESP) is an alternative means for financing and delivering energy efficiency, renewable energy and facilities renewal projects. Financing is via lease-purchase agreement based on a performance contract which uses guaranteed energy savings from the project to pay off the lease over a period of time. If actual savings are not realized, the GESP vendor pays the difference between actual savings and agreed upon savings.

The first GESP project for the system occurred at Winona State University, which was completed in 2010.

Minnesota Department of Commerce established GESP Master Contract program in response to Governor's Executive Order 11-12. Using this program, the Board approved the second GESP project for the system at Riverland Community College, which was completed in 2016. The Board approved the third GESP project for the system at Minnesota State University, Mankato in 2016 and it is currently in close out. An additional GESP project is under consideration at Hennepin Technical College.

Guaranteed Energy Savings Program Spending Table 2010-2017

Year	Appropriation Amount	Number of Projects	Encumbrance Percentage	Spent Percentage	Free Balance Percentage
2010	\$1,596,380	1	100%	100%	0%
2011	\$0	0			
2012	\$0	0			
2013	\$0	0			
2014	\$0	0			
2015	\$1,849,641	1	100%	100%	0%
2016	\$9,941,784	1	100%	99%	0%
2017	\$0	0			

Guarantee Energy Savings Program Project List

The following is the list of one Guarantee Energy Savings Program Project that was active during this reporting period of July 1, 2017 – December 31, 2017. The status of this project as of December 31, 2017 is noted.

At the end of this report is an Appendix with individual project summaries (two-page pull out sheets) arranged alphabetically by college and university. The two-page, front-to-back project layout allows the sheet to be pulled out for stand-alone project information reference.


Minnesota State College/University Campus/Project

Status .

Minnesota State University, Mankato

Lighting, building control values, and boiler control systems

Closeout



Other Fund Summary

Other funds that supplement capital projects include funds from private donations, federal and state grants, campus general operating funds and Revenue reserve funds.

In the future, campus funded standalone projects will be managed in e-Builder. This will allow us to report on the total number and total project amount of all active projects.

Other Fund Program Financial Spending Table for 2002-2017

Fiscal Year	Amount	Spent Percentage	Free Balance Percentage
2002	\$4,197,261	100%	0%
2005	\$200,265	100%	0%
2006	\$8,625,506	100%	0%
2008	\$3,366,341	100%	0%
2010	\$1,476,957	100%	0%
2012	\$4,643,648	100%	0%
2013	\$374,333	100%	0%
2014	\$13,158,200	100%	0%
2015	\$2,969,407	78.3%	14.1%
2016	\$4,272,365	56.9%	-0.2%
2017	\$8,005,102	0.0%	100.0%


SECTION 3 PROJECT SUMMARIES

Appendix

The following 21 individual project summaries (two-page pull out sheets) funded by General Obligation Bond Fund Capital Program, Revenue Fund Program and Guaranteed Energy Savings Program are arranged alphabetically by college and university. Data is current as of December 31, 2017. Project summaries are updated monthly and available at <http://minnstate.edu/system/finance/facilities/design-construction/projectstatus/index.html> .

BEMIDJI STATE UNIVERSITY

Academic Learning Center, Campus Renovation and Hagg Sauer Demolition



CAMPUS PLAN - Bemidji

Campus website: www.bemidjistate.edu




Hagg Sauer Hall

PROJECT DESCRIPTION

This project provides for the demolition and replacement of Hagg-Sauer Hall, an existing 82,500 GSF severely outdated classroom and office space building, with a 75% smaller state-of-the-art classroom and learning center. Additionally, significant renovation of existing space on campus will occur in: Bensen Hall, Sattgast Hall, Bridgeman Hall, Bangsford Hall, and A.C. Clark Library.



DAKOTA COUNTY TECHNICAL COLLEGE

Transportation and Emerging Technical Lab Renovation, Phase 2



CAMPUS PLAN - Rosemount

Campus website: www.dctc.edu



PROJECT DESCRIPTION

The scope of this project includes:

- Renovating the Heavy Duty Truck and related Transportation labs and Heavy Construction program spaces including labs, classrooms, bathrooms and corridors, and
- Renovating the Central Commons area.

Impact for the more than 2,232 students and faculty resulting from this project includes:

- Renovated (or new) Educational spaces for programs such as Mass Transit Technologies, Biomedical Equipment, Nanoscience Technology and Energy Technical Specialists that incorporate new technology, improved lighting and new finishes,
- Improved wayfinding and signage,
- Created new student gathering spaces that provide for collaboration and technology integration, and
- Provided flexible classrooms that are sized appropriately.

METROPOLITAN STATE UNIVERSITY

St. Paul Parking Ramp



CAMPUS PLAN – St. Paul

Campus website: www.metrostate.edu



PROJECT DESCRIPTION

This project designed and constructed a new 754 stall parking ramp on the Metropolitan State University campus. The ramp was designed to accommodate parking needs for current as well as future growth of the university. The new parking ramp is located mid-block along Bates and be oriented east west with an entrance/exit onto Bates and entrance to and exit from Maria. The Bates edge consists of a four levels of parking, while the Maria side of the ramp is five levels. Accommodations were made to allow for future expansion of the 5th level deck and a phase 2 addition, to create a total of approximately 1,090 parking stalls. As part of this project, a surface parking lot was constructed on the south side of the ramp with an additional 118 parking stalls.

PROJECT STATUS

Closeout

PROJECT CONSTRUCTION COMPLETION DATE

July 2015

PROJECT FUNDING

\$19,199,000 2013 Revenue Bonds (Design/Construction)
 \$ 2,201,000 Campus Revenue Reserves
 \$21,300,000 Total

PROJECT HIGHLIGHTS

Area: New 240,000 GSF
 Estimated Construction Cost: \$14,937,417
 Construction Bid Award: \$14,584,000
 Project Delivery Method: Construction Manager at Risk

PROJECT TEAM

Campus Project Manager: Dan Hambrock
 SO Program Manager: Jim Morgan
 Architect/Engineer: Miller Dunwiddie
 Construction Manager: Adolfson & Peterson Construction
 Owner's Representative: CPMI


PROJECT ACTUAL/FORECAST SCHEDULE

2014					2015					2016					2017																				
J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
	D	CD	B		CON					CO																									

AE	Architectural/Engineering Design Consultant Selection	BA	Bidding and Award
SD	Schematic Design Phase	CON	Construction
DD	Design Development Phase	CO	Project Close out
CD	Construction Document Phase		



MINNESOTA STATE COMMUNITY AND TECHNICAL COLLEGE

Fergus Falls Center for Student and Workforce Success



CAMPUS PLAN

Campus website: <http://www.minnesota.edu/fergus-falls/>



PROJECT DESCRIPTION

The scope of this project includes:

- Creating a dedicated entrance and parking facilities for the Regional Workforce Center spaces, to be accessible when the college is closed,
- Improving campus space utilization with the leased area,
- Repurposing the existing library, meeting rooms and underutilized classroom spaces,
- Adding flexible spaces for active and quiet computer use throughout the library, and
- Updating interior finishes, lighting controls and fixtures and increasing the amount of electrical receptacles.

Impact for students and faculty as a result of this project includes:

- Combining the college's access, career and transfer services with services offered by the Regional Workforce Center and its participating federal, state and local partners, and
- Expanding community access to both education and employment options, better fulfilling the mission of each organization.

PROJECT STATUS

Architectural Engineering Design Consultant Selection
Funding Match

PROJECT CONSTRUCTION COMPLETION

December 2019

PROJECT FUNDING

\$978,000 2017 State G.O. Bonds (Design and Construction)

\$750,000 Partner Funds (Design and Construction)

\$1,728,000

PROJECT HIGHLIGHTS

Area: Renovation 14,362 GSF
Estimated Construction Cost: \$ 1,135,000
Construction Bid award: N/A
Project Delivery Method: Design/Bid/Build

PROJECT TEAM

Campus Project Manager: Pat Nordick
SO Program Manager: Terry Olsen
Architect/Engineer: TBD
Construction Manager: TBD
Owner's Representative: TBD


PROJECT ACTUAL/FORECAST SCHEDULE

2018												2019												2020											
J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
AE			SD			DD		CD						BA					CON				CO												

AE	Architectural/Engineering Design Consultant Selection	BA	Bidding and Award
SD	Schematic Design Phase	CON	Construction
DD	Design Development Phase	CO	Project Close out
CD	Construction Document Phase		

MINNESOTA STATE COMMUNITY AND TECHNICAL COLLEGE

Wadena Library and Student Development Renovation



CAMPUS PLAN

Campus website: <http://www.minnesota.edu/wadena/>



PROJECT DESCRIPTION

The scope of this project includes:

- Renovating the space adjacent to the areas renovated due to the June 17, 2010 tornado,
- Returning two off-line classrooms into usable space,
- Creating a highly visible, welcoming location to be readily identifiable to students, and
- Providing new, more attractive finishes for the Library in its new location.


Impact for students and faculty as a result of this project includes:

- Relocating student services previously within administration, creating a more accessible, centrally located Student Services Center,
- Relocating office area for employees from Perham, tying administrative and student functions, and
- Updating the Library to serve current student needs.

MINNESOTA STATE UNIVERSITY, MANKATO

Clinical Sciences Facilities – Phase 1 New Construction

Phase 2 Renovations



CAMPUS PLAN - Mankato

Campus website: www.mnsu.edu



PROJECT DESCRIPTION

This project designs, constructs, furnishes and equips a new Clinical Science Building to support the programs of the college of Allied Health and Nursing. Phase 1 of the project includes new classroom and laboratory building spaces. The project will consolidate portions of academic programs from five separate buildings across the campus into a new building to improve working and learning relationships among multiple related departments in the University. The Phase 1 new building will provide faculty and administrative offices, teaching laboratories, clinics, classrooms, student/faculty interaction spaces, and some new space types not currently available.

Phase 2 of the project includes remodeling of vacated and occupied spaces after construction of the new facility. During Phase 2, existing spaces vacated in various campus buildings will be renovated into laboratory, office and classroom spaces to alleviate overall campus shortfall of these space types. The project plan will complete the design of both the new facility and the remodeled areas with funds appropriated from the 2012 legislative session. Phase 1 new building construction was funded from a 2014 legislative appropriation. Phase 2 renovations are pending due to future legislative funding.

PROJECT STATUS

Phase 1 – Close out

Phase 2 – On Hold

PROJECT CONSTRUCTION COMPLETION DATE

Phase 1 - December 2016

Phase 2 – December 2019

PROJECT FUNDING

\$ 2,065,000	2012 State G.O. Bonds (Design – Phase One)
\$25,818,000	2014 State G. O. Bonds (Construction of Phase One – Design Phase 2)
\$ 1,000,000	University Funds (Basement Construction)
\$ 7,442,000	Planned 2018 State G.O. Bonds (Construction Phase 2)
\$36,325,000	Total

PROJECT HIGHLIGHTS

Areas:	Phase 1 - 79,022 GSF with full basement shell space Phase 2 – 20,621 GSF in three buildings
Estimated Construction Cost:	Phase 1 - \$23,493,820 Phase 2 – \$ 4,278,000
Construction Bid Award:	Phase 1 - \$22,747,000 Phase 2 - TBD
Project Delivery Method:	Phase 1 - Design/Bid/Build Phase 2 - Design/Bid/Build

PROJECT TEAM

Campus Project Manager:	Paul Corcoran
SO Program Manager:	Justine Pliska
Architect/Engineer:	Perkins and Will
Contractor (Phase 1)	Shaw-Lundquist Associates, Inc.
Contractor (Phase 2)	TBD
Owner's Representative:	NA

PROJECT SCHEDULES

Phase 1

2012				2013				2014				2015				2016				2017				2018																							
J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
AE																																															


Phase 2

2016				2017				2018				2019				2020																			
J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D

AE	Architectural/Engineering Design Consultant Selection	BA	Bidding and Award
SD	Schematic Design Phase	CON	Construction
DD	Design Development Phase	CO	Project Close out
CD	Construction Document Phase		

MINNESOTA STATE UNIVERSITY, MANKATO

Dining Services Building



CAMPUS PLAN - Mankato

Campus website: www.mnsu.edu



PROJECT DESCRIPTION

This project consists of the design and construction of a new residential Dining Services Building on the Minnesota State University, Mankato Campus.


The project includes a variety of dining venues, servery, kitchen, food storage, bakery, loading and receiving, residential life maintenance/repair and support shops and related utilities and support spaces. The existing dining facility, the Carkoski Commons building, will remain in place until 2019 or later, when it will be demolished to make room for the next phase of student housing.

MINNESOTA STATE UNIVERSITY, MANKATO

Guaranteed Energy Savings Program

CAMPUS PLAN - Mankato

Campus website: www.mnsu.edu



PROJECT DESCRIPTION

The state of Minnesota established the Guaranteed Energy Savings Program as a performance-based procurement and financing mechanism to accomplish facility energy-use related improvements in several campus buildings and site areas. Energy use and operational savings are achieved through retrofit installations of higher efficiency and renewable energy equipment and systems. Projected utility cost savings are used to finance and construct the improvements initially. An Energy Savings Performance Contract leverages the energy and operational savings to finance the retrofits at no net cost to the facility. At this University the major improvements will be retrofits of highly efficient LED light fixtures and some improvements to boiler and chiller equipment, heating/cooling valves and building control systems.

PROJECT STATUS

Closeout

PROJECT CONSTRUCTION COMPLETION DATE

November 2017

PROJECT FUNDING

\$ 8,092,143 Funding approved through projected energy savings

\$ 8,092,143 Total

PROJECT HIGHLIGHTS

Area: 1,938,000 GSF
 Estimated Construction Cost: \$8,092,143
 Construction Bid Award: \$8,092,143
 Project Delivery Method: Guaranteed Energy Savings Program

PROJECT TEAM

Campus Project Manager: Paul Corcoran
 SO Program Manager: Justine Pliska
 Energy Services Company: Ameresco


PROJECT SCHEDULE

2014				2015				2016				2017				2018									
J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
								Design/Financing				BA	CON				CO								

AE	Architectural/Engineering Design Consultant Selection	BA	Bidding and Award
Design	Schematic Design- Construction Document Phase	CON	Construction
		CO	Project Close out

MINNESOTA STATE UNIVERSITY MOORHEAD

Snarr Hall East Renovation



CAMPUS PLAN - Moorhead

Campus website: www.mnstate.edu



PROJECT DESCRIPTION

The scope of this project includes:


- Improving the student experience and providing accessibility in the three-story, dormitory-style residence hall constructed in 1963, and
- Designing, renovating, furnishing and equipping the East Snarr residence hall, completing the Snarr Residence Hall Triad.

Impact for students and faculty as a result of this project includes:

- Refreshing common areas and substantially improving student and staff rooms, including upgraded finishes, lighting, fire alarm, sprinkler and HVAC systems, and
- Housing 204 beds, updating bathroom facilities, and rejuvenating lounge, study, and kitchenette support spaces.

MINNESOTA STATE UNIVERSITY MOORHEAD

Snarr Hall South Renovation



CAMPUS PLAN - Moorhead

Campus website: www.mnstate.edu



PROJECT DESCRIPTION

The scope of this project includes:

- Enhancing the student experience, as the middle project of a 3-part Snarr complex renovation,
- Designing, renovating, furnishing and equipping South Snarr residence hall, and
- Introducing new common areas and substantially improving student and staff rooms, including upgrading finishes, lighting, fire alarm and HVAC systems.

Impact for students and faculty as a result of this project includes:

- Housing 192 beds and bathroom facilities and updating student amenities.

PROJECT STATUS

Project closeout

PROJECT CONSTRUCTION COMPLETION DATE

July 2017

PROJECT FUNDING

\$8,780,000 Residential Life Reserves

\$8,780,000 Total

PROJECT HIGHLIGHTS

Area: Remodel 39,883 GSF
 Estimated Construction Cost: \$6,294,406
 Construction Bid Award: GMP
 Project Delivery Method: Construction Manager at Risk

PROJECT TEAM

Campus Project Manager: Heather Phillips
 SO Program Manager: Terry Olsen
 Architect/Engineer: BTR
 Contractor: McGough
 Owner's Representative: Hansen Consulting

PROJECT SCHEDULE

2016					2017					2018														
J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	
AE	SD	DD	CD	BA	CON					CO														

AE	Architectural/Engineering Design Consultant Selection	BA	Bidding and Award
SD	Schematic Design Phase	CON	Construction
DD	Design Development Phase	CO	Project Close out
CD	Construction Document Phase		

MINNESOTA WEST COMMUNITY AND TECHNICAL COLLEGE

Canby Campus Englund Hall HVAC Upgrades

CAMPUS

Campus website: www.mnwest.edu



PROJECT DESCRIPTION

This project provides for the design and construction of a geothermal HVAC system for Englund Hall at the Canby Campus. The project will remove existing obsolete HVAC systems and install new water-to-air replacement heating and cooling systems. The project addresses deferred maintenance at the Canby Campus due to the replacement of these obsolete mechanical systems. Funds were appropriated for the design and construction work by the 2015 special legislative session.

MINNESOTA WEST COMMUNITY AND TECHNICAL COLLEGE

Jackson Powerline Technician Training Facility

CAMPUS

Campus website: www.mnwest.edu




PROJECT DESCRIPTION

This project provides for the demolition of the existing obsolete Building B wing on the Jackson Main campus and the subsequent design and construction of a new Powerline Technician Training Facility on the same location. The new training facility will house indoor training spaces to teach and train students in power pole installation and removal, pole climbing techniques, installation and removal of pole hardware, safe operation of auger/derrick and bucket trucks, and other maintenance techniques used by powerline workers. This indoor training facility, the first collegiate one of its kind in Minnesota, will replace the current outdoor training facility, located off campus. The project also addresses deferred maintenance at the Jackson Main Campus from the demolished Building B wing and removes under-utilized spaces.

NHED - HIBBING COMMUNITY COLLEGE

Campus Renovation and Rightsizing




CAMPUS PLAN – Hibbing, MN

Campus website: www.hibbing.edu



Demolition



South Entry Addition

PROJECT DESCRIPTION

This project will demolish obsolete and underutilized space in Buildings G, the southwest wing of Building F and covered walkways for Buildings C, D, F, G and M. Renovate Building L and M to provide a one-stop service hub for student services, learning resources and continuing education, and construct new building to improve circulation, accessibility and create a new recognizable main entry to campus. The project will relocate and right size the existing library and relocate customized training and associated support spaces to improve overall utilization and reduce operating costs, provide access to improved technology, flexible classrooms, and modern learning environments. Current learning spaces have limited technology capabilities – sloped fixed seating classrooms of irregular shapes with low seat capacities. These variables constrain teaching opportunities and techniques. Construct a new main entry which will be highly visible and enhance the image of the campus.

PROJECT STATUS

Bid/Award

PROJECT CONSTRUCTION COMPLETION DATE

December 2018

PROJECT FUNDING

\$ 387,000 2014 State G.O. Bonds (Design)
 \$11,222,800 2017 State G.O. Bonds (Design/Construction)
 \$11,609,800 Total

PROJECT HIGHLIGHTS

Area: New 5,100 GSF
 Renovation 33,321 GSF
 Demolition 17,120 GSF

Estimated Construction Cost: \$9,000,000
 Construction Bid Award: \$8,085,000
 Project Delivery Method: Construction Manager at Risk

PROJECT TEAM

Campus Project Manager: Karen Kedrowski
 SO Program Manager: Jim Morgan
 Architect/Engineer: RRTL Architects
 Contractor: Max Gray Construction
 Owner's Representative: Hansen Construction Consulting

PROJECT SCHEDULE

2015												2016					2017					2018					2019														
J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
AE			SD									DD			CD		BA	CON										CO													

AE	Architectural/Engineering Design Consultant Selection	BA	Bidding and Award
SD	Schematic Design Phase	CON	Construction
DD	Design Development Phase	CO	Project Close out
CD	Construction Document Phase		


NHED - VERMILION COMMUNITY COLLEGE

Student Housing



Institution Buildings

- 1 - Residence Hall
- 2 - Modular Units
- 3 - Boiler Plant/Maintenance
- 4 - Natural Sciences
- 5 - Learning Resource Center
- 6 - Administrative Offices
- 7 - Food Service
- 8 - Connecting Link
- 9 - General Classrooms
- 10 - Performing Arts
- 11 - Physical Education



CAMPUS PLAN – Ely, MN

Campus website: www.vcc.edu



PROJECT DESCRIPTION

This project is to design and construct student housing to replace 11 existing modular housing units that have exceeded their useful lifecycle. The new Student Housing will consist of 12 townhouses, and each townhouse will have the capacity for 10 students. Three townhouses are combined to form a building and there are four buildings that make up the total complex, with a total bed count of 120.

The entire project is structural wood framing placed on a cast in place concrete foundation wall and the first floor is slab on grade. A typical townhouse will have a kitchen/dining area, living room, four double occupancy bedrooms, two bathrooms (with the exception of ADA units which will have an additional bathroom off the bedroom), coat closet and a storage room. A mechanical room for each townhouse will be accessible from the exterior only.

PROJECT STATUS

Closeout

PROJECT CONSTRUCTION COMPLETION DATE

July 2017

PROJECT FUNDING

\$4,500,000	2015 Revenue Bonds (Design & Construction)
\$1,100,000	MFHA Grant - GO BOND (Design & Construction)
\$ 500,000	2015 Campus Funds (Design & Construction)
\$ 350,000	IRRRB Grant (Design & Construction)
\$6,450,000	Total

PROJECT HIGHLIGHTS

Area:	Remodel 25,760 GSF
Estimated Construction Cost:	\$5,462,167
Construction Bid Award:	\$5,546,600
Project Delivery Method:	Design/Bid/Build

PROJECT TEAM

Campus Project Manager:	Dave Marshall
SO Program Manager:	Jim Morgan
Architect/Engineer:	Rafferty Rafferty Tollefson Lindeke Architects
Contractor:	Kraus-Anderson Construction
Owner's Representative:	NA


PROJECT SCHEDULE

2014												2015												2016												2017											
J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
									AE																																						

AE	Architectural/Engineering Design Consultant Selection	BA	Bidding and Award
SD	Schematic Design Phase	CON	Construction
DD	Design Development Phase	CO	Project Close out
CD	Construction Document Phase		

NORTHLAND COMMUNITY AND TECHNICAL COLLEGE

East Grand Forks Laboratory Renovation



CAMPUS PLAN

Campus website: www.northlandcollege.edu



PROJECT DESCRIPTION

The scope of this project includes:

- Renovating three existing outdated, unsafe, and cramped science laboratories and the radiologic technology laboratory,
- Replacing benches in anatomy and microbiology to improve interaction,
- Removing the old dark room, upgrading radiologic laboratory, complementing new digital imaging equipment procured through the 2012 Leveraged Equipment Program,
- Allowing incorporation of new technologies and an improved teaching area, and
- Increasing storage space to mitigate fire code violations and allow use of the prep area for lab exercises, allowing labs more flexibility for lab courses and lecture-based classes.

Impact for students and faculty as a result of this project includes:

- Allowing the chemistry laboratory to schedule 24 students instead of 18 due to safety concerns using hazardous materials, flames and hot plates in close working conditions,
- Increasing usable lab space, improving student and instructor ADA accessibility and eliminating safety risks from tripping hazards and improperly vented fume hoods,
- Renovating to resemble exam rooms and x-ray imaging station at one of the partner agency clinical sites, for real world relevance,
- Supporting a potential new lab technician program with new technologies, and
- Allowing 4 additional students to the Program.

PROJECT STATUS

Design

PROJECT CONSTRUCTION COMPLETION

October 2018

PROJECT FUNDING

\$826,000 2017 State G.O. Bonds (Design and Construction)
 \$826,000

PROJECT HIGHLIGHTS

Area: Renovation 5,204 GSF
 Estimated Construction Cost: \$ 668,000
 Construction Bid award: N/A
 Project Delivery Method: Design/Bid/Build

PROJECT TEAM

Campus Project Manager: Bob Gooden
 OOC Program Manager: Terry Olsen
 Architect/Engineer: Foss Architecture & Interiors
 Construction Manager: TBD
 Owner's Representative: none


PROJECT ACTUAL/FORECAST SCHEDULE

2017												2018												2019												
J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	
						AE	SD	DD	CD	BA		CON					CO																			

AE Architectural/Engineering Design Consultant Selection	BA Bidding and Award
SD Schematic Design Phase	CON Construction
DD Design Development Phase	CO Project Close out
CD Construction Document Phase	

NORTHLAND COMMUNITY AND TECHNICAL COLLEGE

Thief River Falls Aviation Maintenance Facility Addition and Demolition



CAMPUS PLAN – Thief River Falls

Campus website: www.mnstate.edu



PROJECT DESCRIPTION

The scope of this project includes:

- Designing and renovating the existing Aviation Maintenance Technology (AMT) facilities at the NCTC airport campus. The existing facility was inadequately designed to support the future needs of the Unmanned Aerial Systems (UAS) and Imagery Analyst (IA) programming and needed to be replaced,
- Bringing campus airport facilities in line with today's technology standards to properly interface with the equipment needed for the AMT, UAS and IA training programs,
- Demolishing both the Arctic and Composite hanger,
- Constructing a new multi-purpose structure connecting the Aviation Classroom Building with the Swenson Hangar, and
- Renovating the existing Recip Hanger into consolidated storage space.

Impact for students and faculty as a result of this project includes:

- Allowing for training and partnerships within the industry, ensuring that NCTC will have a significant influence in the UAS and aviation industry.

PROJECT STATUS

Close Out

PROJECT CONSTRUCTION COMPLETION DATE

June 2016

PROJECT FUNDING

\$ 300,000 2012 State G.O. Bonds (Design)
 \$5,864,000 2014 State G.O. Bonds (Construction)
 \$6,164,000

PROJECT HIGHLIGHTS

Area: Remodel 5,500 GSF
 New 20,400 GSF

Estimated Construction Cost: \$4,710,000
 Construction Bid Award: \$4,690,000
 Project Delivery Method: Design/Bid/Build

PROJECT TEAM

Campus Project Manager: Clinton Castle
 SO Program Manager: Terry Olsen
 Architect/Engineer: Foss Architects
 Contractor: Terra Construction
 Owner's Representative: Widseth Smith & Nolting

PROJECT SCHEDULE


2012					2013												
J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
AE					SD					DD					CD		

2014					2015					2016					2017					2018																																													
J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D																		
										BA						CON					CO																																												

AE	Architectural/Engineering Design Consultant Selection	BA	Bidding and Award
SD	Schematic Design Phase	CON	Construction
DD	Design Development Phase	CO	Close Out
CD	Construction Document Phase		

ROCHESTER COMMUNITY AND TECHNICAL COLLEGE

Memorial and Plaza Halls Demolition Design and Renovation



CAMPUS PLAN - Rochester

Campus website: www.rctc.edu





PROJECT DESCRIPTION

This project provides for the demolition of the existing Memorial and Plaza Halls and related facilities. These halls house a large number of faculty offices, Anatomy and Physiology labs with lab preparation spaces, flexible classrooms, and support spaces in the two badly deteriorated halls. The project also includes the design for renovated and replacement spaces to relocate building occupants to improved facilities. The project also includes major campus infrastructure improvements to replace an obsolete grounds building, fuel storage and a new central chiller plant for the east campus. Funds were appropriated for the design work by the 2014 legislative session. The system expects to request additional funding in 2018 to complete the demolition, renovation, and construction of new spaces for replacement of offices, medical program labs, and classrooms.

SAINT PAUL COLLEGE

Health and Science Alliance Center Addition



CAMPUS PLAN – St. Paul

Campus website: www.saintpauledu



PROJECT DESCRIPTION

The scope of this project includes:

- Designing, constructing, furnishing and equipping a new classroom and laboratory building located on the westerly end of the existing campus facilities,
- Addressing the growing demand for health and science programs offered by the College in partnership with public and private programs in nursing, medical lab technology, chemistry and allied careers, and
- Including a walkway/entry component to connect to the new west end parking ramp to serve as a major entry to the campus.

Impact for students and faculty as a result of this project includes:

- Providing new faculty and administrative offices, teaching laboratories, classrooms and student/faculty interaction spaces,
- Addressing issues of life safety, air quality, deferred maintenance, sustainability and energy efficiency, preservation of assets, space shortages and space use constraints, and
- Completing the design with funds appropriated from the 2012 legislative session and bidding and construction funds from the 2015 special legislative session.

PROJECT STATUS

Close out

PROJECT CONSTRUCTION COMPLETION DATE

July 2017

PROJECT FUNDING

\$ 1,500,000 2012 State G.O. Bonds (Design)
 \$ 18,829,000 2015 State G.O. Bonds (Construction)
 \$ 20,329,000 Total

PROJECT HIGHLIGHTS

Area: New 39,037 GSF
 Remodel 5,630 GSF
 Estimated Construction Cost: \$14,250,000
 Construction Bid Award: \$14,250,000
 Project Delivery Method: Construction Management at Risk

PROJECT TEAM

Campus Project Manager: Scott Wilson
 SO Program Manager: Terry Olsen
 Architect/Engineer: Oliver and Associates / BTR
 Construction Manager: Knutson Construction
 Owner's Representative: Hansen Construction Consulting

PROJECT SCHEDULE

2012												2013												2014											
J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
							AE					SD												DD						CD					

2015					2016												2017												2018						
J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
CD					BA					CON												CO													

AE	Architectural/Engineering Design Consultant Selection	BA	Bidding and Award
SD	Schematic Design Phase	CON	Construction
DD	Design Development Phase	CO	Project Close out / Public Art
CD	Construction Document Phase		

SOUTH CENTRAL COLLEGE

STEM and Healthcare Renovation

EXISTING SITE PLAN



CAMPUS PLAN – North Mankato

Campus website: www.southcentral.edu

PROJECT DESCRIPTION

The scope of this project includes:

- Creating student and faculty environments which simulate real life technical experiences or modern university labs and classrooms, and to prepare students to enter the workforce or transfer to a university with the skills they need to be successful,
- Transforming existing 1960's interior space into a modern, sustainable, and collaborative environment,
- Renovating approximately 34,000 square feet or more of existing space for laboratory, classroom and office space, and
- Renew approximately 11,350 square feet of circulation and support space.

Impact for students and facility as a result of this project includes:

- Enhancing the Agriculture, STEM, Manufacturing, and Allied Health programs,
- Reducing operational costs up to 45% and the FCI from .15 to .11,
- Eliminating more than \$2.9 million in deferred maintenance, and
- Creating modernized classrooms, code compliant restrooms, vibrant social and study spaces, centralize offices, and flexible multi-purpose labs.

PROJECT STATUS

Schematic Design

PROJECT CONSTRUCTION COMPLETION DATE

May 2020

PROJECT FUNDING

\$ 9,600,000 2017 State G.O. Bonds

PROJECT HIGHLIGHTS

Area: Renovation 34,000 GSF
 Demolition 11,350 GSF

Estimated Construction Cost: \$7,150,000
 Construction Bid Award: TBD
 Project Delivery Method: Construction Manager at Risk

PROJECT TEAM


Campus Project Manager: David Armstrong
 SO Program Manager: Karen Huiett
 Architect/Engineer: DLR Group
 Construction Manager at Risk: Kraus-Anderson Construction Company
 Owner's Representative: Knight Inspection Service

PROJECT SCHEDULE

2017					2018					2019					2020																				
J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
				</																															

ST. CLOUD STATE UNIVERSITY

Student Health and Academic Renovation, Eastman Hall



CAMPUS PLAN – St. Cloud

Campus website: www.stcloudstate.edu



PROJECT DESCRIPTION

The scope of this project includes:

- Renovating Eastman Hall to create greater integration of academic and student services,
- Constructing a significant infill mezzanine area while keeping the building's footprint the same, and
- Eliminating \$3.8 million of deferred maintenance backlog.

Impact for students and faculty as a result of this project includes:

- Co-locating the School of Health and Human Services, Human Performance Lab, Student Health Services, and the U-Choose Program into currently empty space at Eastman Hall to serve a growing, diverse student population as well as develop collaborative interdisciplinary programs to support workforce demands in health and human services,
- Improving these professional spaces will allow existing academic programs, such as radiologic technology, to offer more real world experiences to students, and
- Strengthening ties with local medical communities by utilizing attractive existing space in a beautiful historic building for additional square footage without creating a new footprint or compromising the exterior appearance.

PROJECT STATUS

Bidding and Award

PROJECT CONSTRUCTION COMPLETION

May, 2019

PROJECT FUNDING

\$ 865,000 2014 State G.O. Bonds (Design)
\$18,572,000 2017 State G.O. Bonds (Design & Construction)
 \$19,437,000

PROJECT HIGHLIGHTS

Area: Renovation 43,291 GSF
 New 15,562 GSF

Estimated Construction Cost: \$ 15,013,000
 Construction Bid Award: \$ 15,013,000
 Project Delivery Method: Construction Manager at Risk

PROJECT TEAM

Campus Project Manager: Phil Moessner
 SO Program Manager: Terry Olsen
 Architect/Engineer: RSP Architects
 Construction Manager: Terra General Contractors
 Owner's Representative: Pegasus Group

PROJECT SCHEDULE


2014			2015						2016											
S	O	N	D	J	F	M	A	M	J	J	A	J	O	N	D	J	F	M	A	M
	AE																			

2017					2018							2019																		
J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D

AE	Architectural/Engineering Design Consultant Selection	BA	Bidding and Award
SD	Schematic Design Phase	CON	Construction
DD	Design Development Phase	CO	Project Close out
CD	Construction Document Phase		

WINONA STATE UNIVERSITY

Education Village, Phase 1 & 2 Renovation



CAMPUS PLAN - Winona

Campus website: www.winona.edu



PROJECT DESCRIPTION

Phase 1 funding includes the design of both phases with partial exterior renovation of Wabasha Hall and Cathedral School. Phase 2 funding includes the majority of the renovation and new construction in Cathedral School, Net Gym and Wabasha Hall. The scope of the projects include:

Phase 1

- Exterior window replacements
- Roof replacement
- Masonry restoration

Phase 2

- Demolishing the Annex and a portion of Wabasha Rec,
- Renovating existing buildings that include more than 20 classrooms/labs, observation rooms, and faculty offices,
- Constructing three new distinct entries and purposefully-designed specialty labs, and
- Creating a modern, integrated space that supports a truly transformative educational program.

The impact for students and the facility as a result of the projects include:

Phase 1

- Eliminating \$3 million of deferred maintenance backlog

Phase 2

- Improving building accessibility,
- Creating a holistic learning and mentoring environment.
- Eliminating \$5 million of deferred maintenance backlog

PROJECT STATUS

Phase 1 - Close out

Phase 2 - Construction Documents

PROJECT CONSTRUCTION COMPLETION DATE

Phase 1 - November 2017

Phase 2 - March 2019

PROJECT FUNDING

\$ 5,902,000 2014 State G.O. Bonds (Phase 1 & 2 Design/ Phase I Construction)

\$25,306,000 2017 State G.O. Bonds (Phase 2 Construction)

\$31,208,000 Total

PROJECT HIGHLIGHTS

Areas: Phase 1 – Exterior envelope only
 Phase 2 – New 6,450 GSF, renovate 82,696 GSF, demolish 28,600 GSF

Estimated Construction Cost: Phase 1 – \$ 3,191,464
 Phase 2 – \$21,994,052

Construction Bid Award: GMP

Project Delivery Method: Construction Manager at Risk

PROJECT TEAM

Campus Project Manager: Lisa Pearson

SO Program Manager: Karen Huiett

Architect/Engineer: Leo A. Daly Architects

Construction Manager at Risk: Kraus-Anderson Construction Company

Owner’s Representative: CPMI

PROJECT SCHEDULE

Phase 1

2014	2015					2016					2017					2018																						
O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
AE	SD					DD	CD	BA	CON					CO																								

Phase 2

2014	2015					2016					2017					2018					2019																													
O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
AE	SD					DD					CD					BA	CON					CO																												

AE	Architectural/Engineering Design Consultant Selection	BA	Bidding and Award
SD	Schematic Design Phase	CON	Construction
DD	Design Development Phase	CO	Project Close out
CD	Construction Document Phase		